Completion Report

1	Name of Wok	Improvements of CC drain and Covering Slab Bylappa Circle Left Side to Nelamaheshwaramma temple road in Dasarahalli Ward No 15
2	Sanctioned Estimate No.& Date	EE/DD/TS/ 108 /2019-20, Dt.02.02.2019
3	Head of Acount which is Chargeable	P-1771, POW Work
4	Enstrument Order No. & Date	EE/DD/WO/462/19-20, Dt.13.12.2019
5	Name of Contractor	Muniraj Naik
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	–
7	Measurement recorded in MB	2257/18-19
	Page No	225634-636
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	ARCHANA
	b) Asst. Exe. Engineer	M B Jayakumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
30.00 Lakhs	~~2836356.00~~ 2836656=00	–	163344=00 ~~163644.00~~

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

Scanned by CamScanner